

EXDA Gas Mixing Export

Project: VH2D-Project-Wk-22-2026

Responsible Researcher: PhD Student Javier I. Camacho

Total Records: 25

Generated: 2026-06-06 16:30:00

MATLAB Verified: Yes

Verification File A: scripts/GasMixingVerificationFiles/H2_MFC_Fill_Calculator_v000.m

Verification File B: scripts/GasMixingVerificationFiles/AuxFcn_H2_MFC_FillCalculator_000.m

Shared Chamber Setup (applies to all runs unless noted otherwise):

L=0.900 m, W=0.900 m, H=0.900 m, Pipes+=VARIES m³, Vcorr=VARIES L

Note: setup values vary across runs; detailed per-run setup table is included below.

Core Gas Mixing Results

Group	Run/Test	H2%	Tch(C)	H2est(g)	H2corr(g)	H2inj(L)	MFC	t(min)	Basis	a	b	Updated
Prep-Wk22	Prep-Wk22-01	13.50	19.00	8.276	No model	98.41	20.00	5.0	-	-	-	2026-05-25 17:27:49
Verif-Wk22	Verif-Wk22-01	13.50	21.10	8.217	No model	98.42	20.00	5.0	-	-	-	2026-05-26 11:46:08
Verif-Wk22	Verif-Wk22-02	14.00	20.00	9.384	No model	111.97	20.00	5.6	-	-	-	2026-05-26 14:03:57
Verif-Wk22	Verif-Wk22-03	16.00	21.00	10.638	No model	127.37	20.00	6.5	-	-	-	2026-05-26 15:53:24
Verif-Wk22	Verif-Wk22-04	18.00	18.50	12.070	No model	143.29	20.00	7.3	-	-	-	2026-05-26 17:31:49
VH2D-Wk22-01	VH2D-Wk22-01-01	16.00	20.00	10.674	No model	127.37	20.00	6.5	-	-	-	2026-05-27 13:51:19
VH2D-Wk22-01	VH2D-Wk22-01-02	16.00	18.90	10.714	No model	127.37	20.00	6.5	-	-	-	2026-05-27 14:47:32
VH2D-Wk22-01	VH2D-Wk22-01-03	18.00	18.20	12.083	No model	143.29	20.00	7.3	-	-	-	2026-05-27 15:24:55
VH2D-Wk22-01	VH2D-Wk22-01-04	18.00	17.70	12.103	No model	143.29	20.00	7.3	-	-	-	2026-05-27 16:30:34
VH2D-Wk22-01	VH2D-Wk22-01-05	19.00	17.40	12.789	No model	151.26	20.00	7.8	-	-	-	2026-05-27 17:50:04
VH2D-Wk22-01	VH2D-Wk22-01-07	20.00	17.41	13.462	No model	159.22	20.00	8.2	-	-	-	2026-05-27 17:57:37
VH2D-Wk22-02	VH2D-Wk22-02-01	18.00	16.80	12.141	12.278	143.29	20.00	7.5	frac	69.638	-0.2568	2026-06-06 08:13:35

VH2D-Wk22-02	VH2D-Wk22-02-02	18.00	18.00	12.091	12.278	143.29	20.00	7.5	frac	69.638	-0.2568	2026-06-06
												08:16:08
VH2D-Wk22-02	VH2D-Wk22-02-03	20.00	20.00	13.343	13.671	159.22	20.00	8.3	frac	69.638	-0.2568	2026-06-06
												08:18:22
VH2D-Wk22-02	VH2D-Wk22-02-04	20.00	19.00	13.388	13.671	159.22	20.00	8.3	frac	69.638	-0.2568	2026-06-06
												08:26:26
VH2D-Wk22-03	VH2D-Wk22-03-01	18.00	19.30	12.037	12.278	143.29	20.00	7.5	frac	69.638	-0.2568	2026-06-06
												08:27:55
VH2D-Wk22-03	VH2D-Wk22-03-02	18.00	19.10	12.045	12.278	143.29	20.00	7.5	frac	69.638	-0.2568	2026-06-06
												08:37:36
VH2D-Wk22-03	VH2D-Wk22-03-03	20.00	19.00	13.388	13.671	159.22	20.00	8.3	frac	69.638	-0.2568	2026-06-06
												08:38:07
VH2D-Wk22-03	VH2D-Wk22-03-04	20.00	18.50	13.411	13.671	159.22	20.00	8.3	frac	69.638	-0.2568	2026-06-06
												08:40:37
VH2D-Wk22-03	VH2D-Wk22-03-05	20.00	18.30	13.421	13.671	159.22	20.00	8.3	frac	69.638	-0.2568	2026-06-06
												08:41:26
VH2D-Wk22-04	VH2D-Wk22-04-01	16.00	18.60	10.725	10.885	127.37	20.00	6.6	frac	69.638	-0.2568	2026-06-06
												08:42:01
VH2D-Wk22-04	VH2D-Wk22-04-02	16.00	19.60	10.689	10.885	127.37	20.00	6.6	frac	69.638	-0.2568	2026-06-06
												08:42:59
VH2D-Wk22-04	VH2D-Wk22-04-03	21.00	19.90	14.015	14.367	167.18	20.00	8.7	frac	69.638	-0.2568	2026-06-06
												08:43:47
VH2D-Wk22-04	VH2D-Wk22-04-04	21.00	20.60	13.981	14.367	167.18	20.00	8.7	frac	69.638	-0.2568	2026-06-06
												08:44:14
VH2D-Wk22-04	VH2D-Wk22-04-05	12.00	21.90	7.954	8.100	95.53	10.00	9.8	frac	69.638	-0.2568	2026-06-06
												08:46:30

Per-Run Chamber Setup (because values vary)

Group | Run/Test | L (m) | W (m) | H (m) | Pipes+ (m3) | Vcorr(L) | Notes

Prep-Wk22	Prep-Wk22-01	0.900	0.900	0.900	0.000	729.00	-
Verif-Wk22	Verif-Wk22-01	0.900	0.900	0.900	0.000	729.00	-
Verif-Wk22	Verif-Wk22-02	0.900	0.900	0.900	0.071	799.80	-
Verif-Wk22	Verif-Wk22-03	0.900	0.900	0.900	0.067	796.08	-
Verif-Wk22	Verif-Wk22-04	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22	VH2D-Wk22-01	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22	VH2D-Wk22-01	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22	VH2D-Wk22-01	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22	VH2D-Wk22-01	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22	VH2D-Wk22-01	0.900	0.900	0.900	0.067	796.08	-

VH2D-Wk22.	VH2D-Wk22-01-.	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22.	VH2D-Wk22-02-.	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22.	VH2D-Wk22-02-.	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22.	VH2D-Wk22-02-.	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22.	VH2D-Wk22-02-.	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22.	VH2D-Wk22-03-.	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22.	VH2D-Wk22-03-.	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22.	VH2D-Wk22-03-.	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22.	VH2D-Wk22-03-.	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22.	VH2D-Wk22-03-.	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22.	VH2D-Wk22-04-.	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22.	VH2D-Wk22-04-.	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22.	VH2D-Wk22-04-.	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22.	VH2D-Wk22-04-.	0.900	0.900	0.900	0.067	796.08	-
VH2D-Wk22.	VH2D-Wk22-04-.	0.900	0.900	0.900	0.067	796.08	MFC set to 7.954 g (12
							vol.%) but stopped at vol.
							8% at location measured by
							H2CM. This was the initial
							plan, but the total hydrogen
							mass was injected.